



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:52 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 056 Const Calendar Day 884

Date: 15-May-200 Friday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 12-Jun-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation Rain

Condition

Working Day If no, explain:

Diary:

Dispute

General

I conducted our weekly Structures Staff meeting.

I then met with Greg Allen to discuss methacrylating the WB of the OTD. Greg agreed to have three proposals and he also agreed to share in the cost depending on the cracks in Frame #1.

I met with Hassan El-Natur to discuss the EB OTD camber at Hinge EE.

Ahmed called to say that AVAR is drilling through the stem wall, without exposing the prestress ducts. I met with AVAR 's superintendent (Calvin) in the field and explained to him that we need to see the ducts.

