



**Oakland Touchdown**

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:27 PM

**Daily Diary Report by Bid Item**

Contract No. 04-0120L4

Diary #: 033 Const Calendar Day 884 Date: 15-May-200 Friday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 18-May-09 Status: Approved

**Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day  If no, explain:

**Diary:**

Dispute

**Office work**

- Signed CCO #109. Revise Bent Cap Elevation @ Pier E19AR, to go to Amer and MCM.
- CTC scheduled site visit for today was cancelled. Received Van keys from Courtney.
- Received CCO #78, Modify Blockout Access, CCO #89, Revise Cellcrete Specs, and CCO #90, Revise Drainage System #3, from the DO. Copies will go to MCM.
- Signed incompatible activity Certification and gave copy to Amer.
- Received revised Slope Stake Report for the W Line, CCO Request - Revise W Line RES Pavement Elevations, from Jaime Gutierrez. Or5iginal request came in on 5/5/09. Forwarded the email to Richard Duncan to draft C-93 and CCO to go to MCM.
- Reviewed and approved daily diaries, time sheets.
- Returned Loaner truck to Marlyn, updated mileage log on line. Item #7003537. Ending mileage 34611.
- Received an email from Adrienne Gilbert that Richmond Lab received the 3/8" & 1/2" materials yesterday (late afternoon). The sieve analysis was completed this morning and were within specification. Both samples with oil were delivered to District Lab this afternoon.

