



**Oakland Touchdown**

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:52 PM

**Daily Diary Report by Bid Item**

Contract No. 04-0120L4

Diary #: 058 Const Calendar Day 888

Date: 19-May-200 Tuesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 12-Jun-09 Status: Approved

**Weather**

Temperature 7 AM

12 PM

4PM

Precipitation Rain

Condition

Working Day  If no, explain:

**Diary:**

Dispute

**General**

Taher called to say that he will be off today again (his 3rd in a row).

I attended the meetign with Amer, Mehran, Jeff, Ben, Raj and Bill to discuss action items from our last week's meeting:

\*Pipe Beam Installation

\*Bike path installations, prior to setting the hinge pipe beam

\*Rock pocket issues and

\*Class I Finish.

I attended the meeting with all seniors, Amer and MCM to go over CCO's and all pending issues.

I informed Greg that all control points inside OTD were destroyed by MCM. Greg said that we need to communicate better. Matt, Ibrahim and Victor are to re-establish control inside the OTD again.

I took a field trip to look at the north pipe beam prep work before MCM attempts to slide it into place in the OTD structure.

