



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:52 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 059 Const Calendar Day 889

Date: 20-May-200 Wednesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 12-Jun-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation Rain

Condition

Working Day If no, explain:

Diary:

Dispute

General

MCM slid the north pipe beam this morning into the OTD Structure.

MCM is working on the EB bridge between Bents E19AR and E18 and is erecting falsework between E17 and the Skyway.

MCM slid the pipe beam all the way west of diaphragm D and stopped for the day.

Maged sent MCM a revised pipe beam restrainer bracket bolt hole drilling procedure for review and comments.

AVAR and MCM submitted their plan for temporary deck access to locate the ungrouted tendon in girder J.

