



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:26 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 041 Const Calendar Day 896 Date: 27-May-200 Wednesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 29-May-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day If no, explain:

Diary:

Dispute

Office work

- Jeff Finn on vacation today.
- Jim Gallego not in today.
- Received an email from Chris Knoche regarding a SWPPP inspection for 5/28/09.
- Sent updated Safety Staff Signature Sheet to Ahmad Shahmirzaie .
- Met with Stefan Galvez in Amer's office to review environmental concerns before the Executive meeting today.
- Received a rough draft response letter to Water Board SWPPP Inspection Visit on 5/1/09 from Dennis McCollum. Need to be revised.
- Yesterday, Hovik hand delivered the EBMUD post construction outfall inspection CD to EBMUD building located in downtown Oakland. He will email the file (the Inspection Report) to Diana Lee today.
- Courtney provided Jerry with photos and information regarding an active western gull nest at Oakland Touchdown (OTD) Project, construction yard stating that today, May 27, 2008, SFOBB Environmental staff was notified of an active Western Gull Nest at the SFOBB, OTD construction yard, south of the Caltrans maintenance road, south of Eastbound I-80. The nest contains one egg. The nest is on a wooden concrete form. Please see attached photos of the nest. A small area around the nest has been taped off and the contractor has been directed not to disturb the nest. She requested permission to relocate the wooden concrete form and nest outside of the construction area.
- Attended the Monthly CT/MCM Executive meeting to day. The meeting began by introducing Raj to the group. Raj will take over Bill Howe's responsibilities after he leaves for China. Followed by Project update overview and installation of WB pipe beams. Discussed project safety, Environmental issues related to trestle and plywood and filter fabric coverage. Will pay under CCO # 31 for another month. Stefan said that BCDC is OK with shorebird rooting habitat process and he will send final request in the next few days. MCM concerns regarding the BOE fees was answered by agreeing to pay for all of BOE fees paid by the contractor. CCO #110 will be revised to change costs. Next meeting was scheduled for 7/8/09.

