



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:26 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 043 Const Calendar Day 898 Date: 29-May-200 Friday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 03-Jun-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day If no, explain:

<p>Diary:</p> <p>Office work</p> <ul style="list-style-type: none"> ·Updated mileage log. ·Reviewed and approved daily diaries, time sheets. ·Jeff Finn on furlough today. ·Last day for Sybil Kramer on OTD1. ·Reviewed and approved WSWDs # 92 and Weekly Status. ·Sent an email to Bill Casey to reschedule the meeting with MCM for next week . Bill to send his availability. ·Received field photos from Dennis McCollum in support of corrections to SWPPP inspection by Water Board on 5/1/09. ·Received an email from Courtney regarding the Western Gull in the OTD Yard . USFWS has denied our request to relocate the nest. Coned off a 50 foot no access Environmental Sensitive Area around the nest, and hung signs indicating the ESA. Bill Howe and Courtney are contacts on the signs. Bill has notified the contractor of the nest and the no access ESA. We estimate that the egg will hatch the third or fourth week of June and the baby bird will fledge the nest the last week of July or first week of August. No work can take place within 50-feet of the nest, including the construction of the Caltrans maintenance road detour. ·Received SWPPP inspection results from Chris Knoche that was done on 5/28/09. The inspection was non-rated per Raj's request. 	<p>Dispute</p> <p><input type="checkbox"/></p>
--	--