



**Oakland Touchdown**

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:25 PM

**Daily Diary Report by Bid Item**

Contract No. 04-0120L4

Diary #: 051 Const Calendar Day 910 Date: 10-Jun-2009 Wednesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 11-Jun-09 Status: Approved

**Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear/Overcast

Working Day  If no, explain:

**Diary:**

Dispute

**Office work**

·Jonathan Yeo return to work from Office Engineer training class today .

·I was informed by Dan Ambuhl and Ernie that one of MCM's employees lost his hard hat into an electrical; vault and when trying to recover it and fell into the vault. It was not clear who this employee was and if there as any injury. However the employee did not show up for work today. I sent out State letter 1572 to MCM and asked for clarification by the end of business day. Received an email from Randy Morisoli of Roadway Electrical addressed to Greg Allen of MCM stating that: " an incident report was filled out today by Mark and will be turned in to you tomorrow. As far as I am aware there was no real accident other than the existing wood ladder breaking when Jesse tried to enter an existing manhole. The hard hat was not dropped and he did not try to retrieve it, that story is non-factual. Jesse not showing up to work today has nothing to do with the incident at the existing manhole but rather a personal issue which if he chooses to share with you would have to be his choice. No accident and no injury occurred. Jesse will be at work tomorrow so if anyone has questions please feel free to inquire direct."

·Reviewed and approved the WSWDs #94 and Weekly Status to go to MCM.

·Stefan informed me that the contractor had parked construction equipment of the ESA near the Mole substation and the ESA fence was gone. I talked to Dennis and asked to get the contractor out of this area and put up the ESA fence per the approved SWPPP.

·Signed SWPPP amendment #15 to go to MCM and also asked Dennis to update the SWPPP .

·Received the Notice of Discharge, attachment K, from MCM for crashing the flasework into the Bayon 6/4/09. Sent to Dragomir by email, PMIV to follow.

