



**Oakland Touchdown**

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:24 PM

**Daily Diary Report by Bid Item**

Contract No. 04-0120L4

Diary #: 055 Const Calendar Day 916 Date: 16-Jun-2009 Tuesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 19-Jun-09 Status: Approved

**Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day  If no, explain:

**Diary:**

Dispute

**Office work**

- Received CCO 105, Electrical Changes, from MCM signed. It was approved by Amer and sent to DO.
- Met with MCM to go over pending issues and CCOs. Action items were generated. See meeting minutes. MCM and Stefan will work on their response to Water Board for the NOV earned on 5/1/09 site inspection.
- Reviewed and sent out WSWDs #95 and Weekly Status.
- Received an email from Jim Gallego that he will not be in on Wednesday 6/17/09 but will be in Oakland for Thursday's scheduling meeting with MCM.
- Reviewed and signed Survey Request #96, staking Drainage System 8, drainage b.
- Signed CCO 115, provide additional SWPPP measures, to go to MCM. I signed this CCO for performing additional SWPPP measures requested by the department is not a substitute for MCM's responsibility to comply with SWPPP requirements.
- Attended the SFOBB monthly contracts briefings and provide project update to the group .
- Attended a meeting to discuss Dumbarton Bridge at 111 Grand Avenue, Oakland, 9-989 Conference Room. Discussed the dewatering requirements of OTD1 with Moe, Sid Pauer, and Khaliq Taheri. Forwarded the Special provisions and other environmental related documents for their review. Agreed to set up a meeting with electrical maintenance to go visit the site and discuss points of interest. Will send my comments by the end of this week.
- Email from Chris Knoche, the SWPPP review has been rescheduled for 6/22/09 instead of 6/17/09.
- Received AIUCRM service letter (Loss Control) for the Caltrans OTD OCIP conducted on Friday June 12, 2009 from Tom Allison.
- Accepted an invitation to a team meeting with HQ CCO Contract Reviewer to discuss OTD 1 CCOs on 6/24/09.
- Received an email from Richard Hunt, Senior Bridge Engineer/Diving Supervisor, Underwater Investigations, Office of Structure Maintenance and Investigations, Caltrans Division of Maintenance, regarding scheduling Structure Maintenance Underwater Inspections on E2 to E22 during the week of August 3 and the week of August 17th as probable dates. They plan on inspecting the submerged elements of each pier from state boat state divers. They ask if this operation would interfere with our contract and if so, how we can mitigate. 916.708.7210 (Cell).

