



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:22 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 070 Const Calendar Day 937 Date: 07-Jul-2009 Tuesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 10-Jul-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day If no, explain:

Diary:	Dispute
Office work	<input type="checkbox"/>
<p>·Attended the senior meeting with Mehran, Raj and Chris. Mehran talked about the online Home storage Permit Requirements to be done by the end of the month. He is testing the system and will let others know of the procedure. Chris will follow up with PMIV to get the daily diary tracking system finalized. Photo archiving also needs to be implemented. All photos need to be submitted but only those referenced in the daily diary need to be labeled and sent to the view-only section of archiving. Raj to coordinate the Labor Day weekend work with MCM. Need to write a CCO to allow trenching in lieu of jack and bore. Ben to send an email to Richard McCall and CC Ed Puchi and Mike Forner of the pending CCOs staying still for weeks.</p> <p>·Received an email from Ernie Schultz that MCM delivered and pumped 20 gallons of gas into the Caltrans van today on the skyway. This will be paid for under CCO #1.</p> <p>·Received the AIU Loss Survey Report for OTD for June 25 2009 from Rick Raef, Heavy Construction Safety Consultant for Willis Insurance Services.</p>	