



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:51 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 067 Const Calendar Day 958

Date: 28-Jul-2009 Tuesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 28-Aug-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day If no, explain:

Diary:

Dispute

Office work/field

•Senior staff meeting:

Designated portion of work completed by 6/1/09 due to changes and what not. The new completion date is 10/17/09. This constitutes 135 days more due to CCO and other issues.

The big issue is the service platforms. We may be able to exclude service platforms because of the CCO.

•Emailed Mike Forner regarding longitudinal deck texture. Mike wants MCM to do the same as they did on WB providing nice deck finish with transverse deck texture.

•Maged emailed Greg Allen to inform him that management is still discussing longitudinal surface texture and no action is needed from MCM

•Victor call to say one concrete truck for the barrier rail exceeded the 90-minute and he thinks we should reject it.

