



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:19 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 091 Const Calendar Day 966 Date: 05-Aug-200 Wednesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 07-Aug-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day If no, explain:

Diary:

Dispute

Office work

- Jim will be in the office this Wednesday and Thursday but only Thursday next week .
- Attended a meeting with MCM and Bay Cities at 8:00 a.m. to go over cost calculations for CCO #116. Based on our calculations, the cost is no more than \$750,000.00. MCM's estimate is at 1.48 million. In attendance were Mike Forner, Tim McCarthy, Raj, Mehran, Mahbub, RJ Raul and Eric Barlcer of Bay Cities and Greg Allen.
- Received an email from Ed Puchi who asked if we were on for the August 12, 09 executive meeting. I responded and confirmed the meeting.
- Talked to Shun Wong of Dumbarton Electrical Maintenance to find out if they had any comments on the plan sheets a while back. Shun informed me that they had already met with design and reviewed the issues with them. They do not have time to review the plans and comment. That is not their job. He told me that Gary, his assistant, was on vacation this week but will be back next week and can go to the field one more time to discuss possible utility conflicts.

