



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:50 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 074 Const Calendar Day 967

Date: 06-Aug-200 Thursday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 28-Aug-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day If no, explain:

Diary:

Dispute

Office work/field

-Contractor's Weekly meeting:

MCM sub finished WB OTD barrier rail up to bent 17 and they are doing class-one finish.

MCM continued lost deck forming at span 16 and 17.

Rebar placement continued for lost deck in span 18

MCM setting restrainer bracket on the pipe beam inside OTD at diaphragm C & D.

