



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:50 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 077 Const Calendar Day 972

Date: 11-Aug-200 Tuesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 28-Aug-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day If no, explain:

Diary:

Dispute

Office work/field

- Called John McEwen to discuss first ____ finish on WB and inquire if MCM will work next week nights
- Review and comment CCO #122 eliminate 197M of concrete barrier type 732 mud due to the Acrow Bridge in the way.
- Senior stall weekly meeting with Amer:
- CT requested MCM to submit cost breakdown for trenching during Labor Day weekend. If MCM does not submit cost breakdown, then no trenching and they have to jack and bore.
- WB paving during Labor Day weekend CCO #116 MCM cost \$1.4M and CT cost close TO \$700K. MCM does not want FA
- Girth team ends in September
- MCM still working to grind WB bridge deck

