



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:17 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 107 Const Calendar Day 988 Date: 27-Aug-200 Thursday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 13-Oct-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day If no, explain:

Diary:

Dispute

Office work

- Attended Weekly Scheduling meeting with the contractor. Jim Gallego participated by phone. Reviewed project schedule and work progress. The contractor is planning to pour concrete for the bridge deck, EB next week. See meeting minutes for detail.
- Received a call from John Michels, CT Water Quality. The message stated that it appears that the plants in Catchment 2 of the SFOBB Bio-retention Basins [Basins 2, 3, 6], on the maintenance road, are in dire need of water! John asked for a meeting tomorrow to go to the site and determine how to restore water.
- Signed CCO 66, revise pull boxes for preformed loops, and sent for peer review.
- Revised the C-93 for CCO 121, Bike path lighting, and sent to Amer for signature.
- Signed CCO 115-1 to go to DO for processing.
- Received CCO 16-1, 31-2, and 120 from the DO. Jonathan to send CCOs to MCM and update CCO log.
- Amer informed me that I would be the new supervisor for Ahmad Shahmirzaie when he returns from vacation.
- Received CCO 112, revise grates WB, from MCM. Approved CCO to go to DO.
- Drafted and sent State Letter 8 to California Victim Compensation and Government Claims Board along with the Claim from the EBMUD for potential damages to their outfall pipe line as a result of the pile driving operation for the mole substation. Sent Copy to EBMUD.