



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:48 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 090 Const Calendar Day 989

Date: 28-Aug-200 Friday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 19-Sep-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day If no, explain:

Diary:

Dispute

Office work/field

- Reviewed and commented on CCO's
- Greg Allen and I discussed the EB deck finish. We agreed to finish the deck smooth, and skim grinds it later.
- Rob Stott with three more people are visiting the South South detour, SAS and the OTD1 projects.
- Spoke with John Mcewen about Monday deck pour.
- Reviewed Dumbarton bridge 95% complete plans and emaild comments to Tariq.
- Met with Greg Allen and John Mcewen to discuss Monday deck pour. I requested they hand finish two feet away from the face the the rail, because the grinding machine can't get too close to the barrier.
- MCM crews continued to clean the deck for Monday pour.

