



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:47 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 098 Const Calendar Day 2

Date: 10-Sep-200 Thursday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 19-Sep-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day If no, explain:

Diary:

Dispute

Office work/field

- Attended Quarterly Senior/RE meeting at the District office.
- Met with John Mcewen in the field to discuss class-one finish. John said most of his finishers are working at other bridges, because they had like 5 bridges poures this week.
- Chuck, Ahmed and I took a boat ride to look at north side of WB class-one finish.
- Avar continued to deliver material to the job site.
- MCM crew continued to remove formwork at hinge EE.

