



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:47 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 103 Const Calendar Day 9

Date: 17-Sep-200 Thursday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 09-Oct-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day If no, explain:

Diary:

Dispute

Office work/Out office

-Raj called to say the service platforms fell off the truck, when the fabricator was taking them for galvanizing and some elements are damaged. Raj requested a Structure person to go with METS to look at the damaged section in Vacaville.

-Met with Chuck to discuss the missing rebar for for the light pole foundation at pier 19AR.

-Attended risk management meeting with Raj, Mehran, Mike Stone, Limor, Rich Foley and Amer for the OTD1 and OTD2.

-Avar continued stressing HS rods at Diaphragms C &D on EB structure.

-Met with Victor to discuss pipe beam alignment at the EB structure

