



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:49 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 081 Const Calendar Day 9

Date: 17-Sep-200 Thursday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 19-Sep-09 Status: Not Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day If no, explain:

Diary:

Dispute

Office work/Out office

Office work/Out office

·Chuck Tran is back form vacation.
·Attended Safety tailgate mtg with staff. Greg Roth hosted the safety mtg, and Ernie Schuze discussed last week CC Meyer false work accident at the South South Detour.
·MCM completed spans 16&17 lost deck forms placement.
·Harris Salines started rebar placement right behind MCM carpenter crew.
·MCM Engineer Chris Smith called to say the pre-cast plant had fabricated one extra pile, and he is working with them to ship it to the jobsite for use at the CMS Sign # 65 structure foundation. We also discussed CCO # 106.

