



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:46 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 106 Const Calendar Day 14

Date: 22-Sep-200 Tuesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 09-Oct-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day If no, explain:

Diary:

Dispute

Office work/Out office

- George and I discussed the EB pedestal top finish grade. George mist kingly was thinking we have 30mm overlay on the EB structure at the OTD1.
- Met with Matt and Ibrahim to have them shoot the grade at the east and west face of the pedestal on the EB.
- Avar continued to push strands transversely and longitudinally in the EB structure . They completed diaphragms C &D stressing, and possibly they will start to grouting operation tomorrow at diaphragms C&D.

