



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:15 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 127 Const Calendar Day 16 Date: 24-Sep-200 Thursday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 13-Oct-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day If no, explain:

Diary:

Dispute

Office work

- Ahmad Shahmirza is due back today.
- Jeff did not come in today (sick day).
- Jonathan in training today.
- Conducted the scheduling meeting. The drilling of the pipe beam after the bikepath and are installed will delay the project by 20 days. There may be a need to accelerate the drilling work which is being done under a CCO.
- Called Stefan to get an update on the status of the shorebird rooting habitat . He said that he is going to a meeting with BCDC and will have an answer today after the meeting.
- Reba stopped by my office. She said that she is missing correspondence for CCO 65. The C-93 was written several months ago and there is no trailing or communication with the contractor on the PMIV. I told her that I would look into it and let her know or provide her with the data.
- Extended Ernie Schultz to 4/30/2010.
- Received an email from Amer stating that Greg told him that we have many EWBs that have not been processed. Please check on this and let him know the status. I went to his office and picked up a list of EWBs. My first review revealed that what he had given to Amer was a list of all pending EWBs regardless of status. I explained to Amer that the majority of EWBs will get paid provided that all documentation is in order and the diaries, tentative agreements and the EWBs are in agreement. If there are missing information, off course the EWBs will be rejected. Some times we reject the EWBs for deficiencies and the contractor will resubmit without any changes. These CCOs are considered disputed and will not be paid. We to need to resolve those handful contested EWBs.
- Received an email from Sherif that Good news, REWI repaired the water line for irrigation system that was damaged during the directional drill to install conduits for CMS-65. Informed John C. Michels, Assistant Stormwater Coordinator, Office of Water Quality, of the repairs.

