



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:46 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 112 Const Calendar Day 22

Date: 30-Sep-200 Wednesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 09-Oct-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day If no, explain:

Diary:

Dispute

Office work/Out office

- Met with Chuck and George to discuss the EB structure barrier rail rebar layout .
- Robert Kim, Yoon Yeo, Jean Jongkoo, Reza and Thong are off to design rotation 10/12/2009.
- MCM poured all six pedestals on the EB Structure .
- Met with Ed SLACK Harris Salinas superintendent to request additional epoxy coated rebar for the EB barrier rail.
- Avar continued to push strand transversely through the bent caps and longitudinally through the stems . The 35 days waiting period is up on 10/7/2009, when they can start stressing.
- Met with Amer to discuss CCO # 120 Provide longitudinal surface texture on the EB).

