



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:45 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 116 Const Calendar Day 28

Date: 06-Oct-2009 Tuesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 13-Oct-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day If no, explain:

Diary:

Dispute

Office work/Out office

- Met with Thong to discuss where he intends to save his OSC computer equipment , while on his design rotation. Reza also was instructed to turn his OSC camera to me, since he works in the office due to a bad back.
- Attended MCM weekly project update meeting. I reminded Greg Allen that he still owe us a demonstration on class-one finish on the WB.
- Avar yet to submit a supplement to the grouting plan per our agreement . Greg to push AVAR to do just that as soon as possible.
- Raj to provide MCM with an action plan for the service platform galvanizing .
- Attended Amer weekly senior staff meeting.
- Called Chuck to request mapping all deck cracks.

