



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:13 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 141 Const Calendar Day 36 Date: 14-Oct-2009 Wednesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 16-Oct-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Cloudy

Working Day If no, explain:

<p>Diary:</p> <p>Office work</p> <ul style="list-style-type: none"> ·Rescheduled the meeting to review the EWBs for tomorrow, Thursday, from 9:00 a.m. to 11:00 a.m.. ·Met with April Smith of SAS to discuss their photo archive administration . Asked Jonathan to go over to her office and ask all his questions. ·Met with Hazzaa to discuss the remaining work on Class 1 Finish. Instructed Richard Duncan to write a supplemental to CCO 64 and pay for all pending EWBs until we determine how much more work would be involved. ·Went to the site to verify the EBMUD's easement limits along the fence line to ensure no infringements. ·Sent out State Letter 1703, Utility water Line, response to MCM letter 542. Required MCM to provide Certificate of Compliance for the Material, joints, fittings, etc to construct water lines for our review. ·Reviewed and signed CCO 64-2 for additional funds. Need HQ I&A. Amer needs to sign. ·Met with Ricky Johnson, Lisa's boss, in the afternoon. We agreed that he will be covering for Lisa until the end of this month and in the meantime will try to hire a new ESQCM under CCO #44 or get the 24-hour SWPPP training himself and just do it himself. Asked him that he needs to submit his resume. ·Took a Loner truck, EQ ID #0070585, with Mileage 80,830 from Marlin today. 	<p>Dispute</p> <p><input type="checkbox"/></p>
--	--