



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:11 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 157 Const Calendar Day 58 Date: 05-Nov-200 Thursday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 06-Nov-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day If no, explain:

Diary:	Dispute
<p>Office work</p> <ul style="list-style-type: none"> -The weekly scheduling meeting was cancelled today . The controlling operation is the 90-day waiting period. -Met with Francisco at the DO to go over staffing needs for the Dumbarton project . There will be 20 district employees and 4 consultant employees on the project. The structres will have 20 structures employees and 6 consultant employees. The duration of the contract is three years and it is anticipated that the contract be awarded in August 2010. 270-District Construction, 275-Structures Construction, 285-CCOs, and 290-Claims. -Talked to Jeff regarding pending EWBs for CCO 64. The authorized amount for CCO 64 if \$979,250 and cost to date \$770,000.00. It appears thee may not need to go over one million. -Ahmad in Microstation Training today. 	<input type="checkbox"/>