



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:42 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 147 Const Calendar Day 70

Date: 17-Nov-200 Tuesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 28-Dec-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day If no, explain:

Diary:

Dispute

Office work/field

- George Kucara called last night at 9:15 pm to say MCM dropped whole bunch of false work material into the bay. I directed George to write the mini memo shut their false work removal down until they tell us how they are going to prevent false work from going into the bay.
- Met with John McEwen, Richard, Chuck, and Ahmed to discuss bike path loading. I also discussed with John last night false work removal. John said he would instruct Forner not to remove more than the crew can handle. Mohsen Nourshid will come and check on them during the night.
- John and I discussed the pipe beam installation and the lowering of the skyway .
- Meeting with MCM (Greg Allen), Amer, Mehran, Jeff, Ben, and Mahboub. Greg Allen to provide all WOA related to CCO#64. Class-one finished—Chuck to look at WB structure for acceptance.
- Temporary trestle pile as-built.
- Scheduled meeting with Greg Allen for tomorrow to discuss EB methacrylate and EB grinding spec , and go through CCO.
- Asked Ken Brown if we still needed Avar Jacks for re-stressing the HS rods.
- Attended Amer weekly staff meeting.
- Did assignment letter for all staff who worked on the eye-bar contract.

