



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:10 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 165 Const Calendar Day 70

Date: 17-Nov-200 Tuesday

Inspector Name: Ghafghazi, Ben

Title: Resident Engineer

Inspection Type:

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 20-Nov-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear

Working Day If no, explain:

Diary:

Dispute

Office work

- The PG&E power was out this morning, turned to Emergency power generator by 10:00 a.m..
- Meeting with MCM to discuss contract pending issues and CCOs. Discussed the scope of CCO 64, Class 1 finish. Will finalize the pending EWBs by Thanksgiving, MCM to sent latest list as we have processed about 90% of the previous list. Jeff will coordinate with MCM. Post Survey report is done, MCM to submit. Service platforms are underway. Asked MCM and Structures to show the location of the trestle piles that will be cut below mud line and are to remain in place. District punch list still needs to be shared with MCM, Structures punch list as well, and this includes all missing paper work and COCs not yet submitted. See meeting minutes for detail,
- Attended the Senior Staff meeting this morning. The EWBs tracking and FA CCO cost tracking still not up to par. Need to modify. Also, the daily diary submittal report needs to be modified by next week.
- Left for Dr.'s appointment in the afternoon.
- Email from Ahmad Shahmirza informing me that he will be in Management for Beginner's training on 11/18/09 and 11/19/09.

