



**Oakland Touchdown**

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:08 PM

**Daily Diary Report by Bid Item**

Contract No. 04-0120L4

Diary #: 179 Const Calendar Day 90 Date: 07-Dec-200 Monday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 08-Dec-09 Status: Approved

**Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Overcast-Rain last night

Working Day  If no, explain:

**Diary:**

Dispute

**Office work**



- Contractor's controlling operation this week: To DP: Work Complete To CW: Hinge EE 90-day Waiting Period.
- Reviewed and approved daily diaries, time sheets.
- Conducted the safety meeting. Mahammad Esfahani talked about Electrical Safety. Watch for OH high voltage lines (10K volt, etc) stay a minimum of 10' away. Ernie Shultz reminded the staff to keep the Emergency Phone Card he had distributed earlier and called the Oakland Fire Department in case of an emergency. This was a reminder due to the collapse of one-consultant employees that happened last Friday. The OFD arrived at the site within 7-8 minutes. Following the safety meeting discussed SWPPP issues and field related BMPs. A SWPPP inspection was performed by the District staff last Thursday, which resulted in a Green rating. The meeting was continued by with work update on the District and Structures field activities.
- Attended the weekly meeting with PB. Reviewed action items and CCO requests from MCM, RWEI. See Sheriff's diary for details. Asked Jaime to expedite CCO 93. He said Clive is the person that needs to respond. Asked Jonathan to follow up with Clive.
- Reviewed and approved Survey Request #115, EBDTR Mole Sub, EB 90+50 to 92+75.
- Reviewed and responded to Claim # D091215 for damage to vehicle on 12/2/09 within project limits. The contractor not responsible because we do not know where the metal object came from which caused the damage.
- Drafted and sent out State Letter 1743 rejecting the WB Utility Pipe Line Expansion Loops.
- Reviewed and signed C-93 for CCO 136/ memo, Dixon Marine Mob/Demob costs to go to MCM.
- Reviewed a signed C-93 and CCO 135/ memo, extend lines at Mole, to go to MCM.
- Reviewed and approved SWPPP Amendment 22 and 233 to go to MCM.
- Received CCO 101 and 115-2 from CCO desk. CCO 101n to MCM and 115-2 to file.
- Received Chartis CRM service letter for the Caltrans OTD OCIP visit on Thursday December 3, 2009 from Thomas J. Allison CHST, Construction Risk Management.
- Accepted an invitation to discuss OTD1 SWPPP issues with Environmental Engineering Support on 12/9/09 at 11:00 a.m.