



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:06 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 192 Const Calendar Day 107 Date: 24-Dec-200 Thursday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 28-Dec-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day If no, explain:

Diary:

Dispute

Office work

- The weekly scheduling meeting was cancelled.
- Met with Ricky Johnson and Ernie to go over SWPPP inspection schedule over the holidays . There is a chance of rain for this Saturday and Sunday and I wanted Ernie, Ricky and Jonathan to be on standby and go to the field if there was rain. Sent an email to Greg Allen to get the contact information for the SWPPP personnel over the holidays and this weekend. John is their person on call 916-240-0564.
- Went to the jobsite with Ernie and Paul Kooner to review the site for SWPPP compliance before we headed to the Holidays. Job looked in good shape and buttoned up. MCM stopped work today at 12:00 noon.
- Gave my vehicle to Amer as his vehicle went for PM. Mileage 123,650.
- Received a Yellow rating for SWPPP inspection done on 12/16/09. All deficiencies noted on the report have been repaired.
- Called and left a message for Dragomir to ask for time extension to sent SWPPP amendments 26, 27 and 28 from MCM.
- Jonathan, Jeff on vacation today.

