



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:38 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 184 Const Calendar Day 125

Date: 11-Jan-2010 Monday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 12-Jan-10 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day If no, explain:

Diary:

Dispute

Office work/field

MCM installed eye-bar wind dampers Friday and Saturday nights on the south side of the WB. They installed 24 dampers, and this complete the upper south side.
 Emailed Bhalinder my request for Wednesday night closure. MCM will need the EB south 3 lanes closed to complete the installation of the eye-bar dampers on the south side.
 Met with Clive in my office to finish answer the outstanding questions put forth by the contractor and his subs regarding various element color.
 Bahzad was instructed to send the contractor letter to addres all their questions.

