



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:37 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 186 Const Calendar Day 127

Date: 13-Jan-2010 Wednesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 21-Jan-10 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day If no, explain:

Diary:

Dispute

Office work/field

Bill Z. Called to say they need a manlift for Wednesday night on WB south side by 11pm and Thursday night same time.

Attended District weekly staff meeting.

Gerg Allen and I discussed the compaction test west and east of the Mole substatioin. Greg liked the Lab to test the compaction on Saturday, but they (MCM) did not submit their request.

Met with Behzad regarding the compaction as well.

Attended Partnering meeting with MCM and upper management.

MCM back again working night to install the wind dampers on the eye bars.

