



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:03 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 206 Const Calendar Day 127 Date: 13-Jan-2010 Wednesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 15-Jan-10 Status: Approved

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day If no, explain:

<p>Diary:</p> <p>Office work</p> <ul style="list-style-type: none"> •Prepared for the CT/MCM meeting this morning. •Conducted the CT/MCM Executive meeting. In attendance were: Ed Puchi, Jim Carter, Greg Allen, and Richard McCall from MCM and Tony Anzino, Ken Terpspra, Mike Forner, Deana Vilcheck, Amer Bata, Brian Maroney, Chris Master, Ade Akinsanup, Hazzaa, and Mehran from CT. MCM's concerns were: ill complete work by 3/24/2010, Need Electrical Punch list, Roadway Electrical CCOs and FM not in Extra Work and Pending EWBs. CT concerns were: Cost negotiations to be done in a timely Manner, Close deferred time CCOs. Next meeting was scheduled for 3/11/2010. •Signed CCO 101-2 for additional funds to go to CCO desk. •Jim Gallego was in Oakland today. •Received I&A for CCO 128 HQ •Email from Pochana, there is no monthly briefing on 1/19/2010. 	<p>Dispute</p> <p><input type="checkbox"/></p>
---	--