



**Oakland Touchdown**

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:37 PM

**Daily Diary Report by Bid Item**

Contract No. 04-0120L4

Diary #: 187 Const Calendar Day 128

Date: 14-Jan-2010 Thursday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 21-Jan-10 Status: Approved

**Weather**

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Office work/field**

MCM installed all the wind dampers on the south side of the bridge .  
 Emailed Bhlinder to request lane closure for MCM to continue wind damper installation on the north side.  
 SM&I also wanted to be there to do some testing as well.  
 Met with Maged to discuss Federal participation in the eye bar repair.  
 Met with Sherif to discuss electrical issues.  
 Met with Mahbub to discuss drainage sytem 4 & 5 reducer issue. Mahbub is directed to have the contractor build it according to the plan.

