



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:36 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 199 Const Calendar Day 147

Date: 02-Feb-2010 Tuesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 13-Feb-10 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day If no, explain:

Diary:

Dispute

Office work/field

Met with Ahmed and Victor to discuss bike path profile grades.

Behzad and I called Marty (State Wide Super) to inquire where about is the compressor. Marty said it is at the job site.

Met with Sherif to discuss CCO# 139. I also met with Tim Mccarthy to discuss the cost estimate for CCO# 139.

Greg Allen called complaining about Greg Roth refusing to inspect the 4" air line.

Behzad called to confirm that the compressor is on the site.

Maged and I discussed the EB seismic joint at hinge EE and if the steel plate and AC is necessary at this location.

