



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:33 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 230 Const Calendar Day 191

Date: 18-Mar-201 Thursday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 29-Mar-10 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day If no, explain:

Diary:

Dispute

Office work/field

Spoke to Saeed regarding the Mole sub-station status.

Emaile Mike Forner mole sub-station update, and when we can energize the mole sub-station.

Attended Oakland Touchdown 1 project risk management meeting.

Met with Hassa Khaziri to discuss submittals and RFI relating to service platform and Mole sub-station.

Toured the job with Ahmed to look at MCM chipping of the EB deck to repair rock pocket.

Attended meeting with MCM(Greg Allen), Roadway Electric (Randy Morisoli) to discuss M.H covers and CCO.

