



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 5:58 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 237 Const Calendar Day 197 Date: 24-Mar-201 Wednesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 20-May-10 Status: Approved

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day If no, explain:

<p>Diary:</p> <p>Office work</p> <ul style="list-style-type: none"> ·Sent an email to Greg and informed him that CCO 44 is out of money and we want to terminate this CCO at the end of March. ·Reviewed and signed CCO 147 to go to MCM. ·Talked to Jim Gallego, CCO 65, 105, and 128 will remain time deferred, other deferred time CCOs will be closed. Gave language to Jonathan to draft CCOs. Cceed Amer. ·Reviewed and signed CCO 32-1 for additional funds. ·Reviewed and approved WSWDs #134 and 135 and Weekly Status to go to MCM. ·Prepared and sent out the Local Request for Materials, Services or Equipment to Richard Low for the State Furnished Controller Assemblies, type 170. 	<p>Dispute</p> <p><input type="checkbox"/></p>
---	--