



**Oakland Touchdown**

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:32 PM

**Daily Diary Report by Bid Item**

Contract No. 04-0120L4

Diary #: 238 Const Calendar Day 203

Date: 30-Mar-201 Tuesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 06-Apr-10 Status: Approved

**Weather**

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Office work/field**

Called John Mcewen to request from him access to the EB structure to inspect the underside of the bridge deck. I asked Ibrahim Qawasmi if he inspected the underside of the desck, and he said every thing looks good, but MCM did not remove the lost deck forms.

Attended meeting with Amer, MCM, Ben, Mehran, AND Maged to discuss outstanding CCO.

Greg Allen requested CCO to cut 6 piles, that are not part of our project, but left over from the Skyway project.

Attended Amer weekly staff meeting.

