



**Oakland Touchdown**

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:31 PM

**Daily Diary Report by Bid Item**

Contract No. 04-0120L4

Diary #: 243 Const Calendar Day 210

Date: 06-Apr-2010 Tuesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 20-May-10 Status: Approved

**Weather**

Temperature 7 AM

12 PM

4PM

Precipitation clear

Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Office work/field**

Met with Elizabeth and Mahbub to discuss service platform welding issues.

Met with Saeed, Maged, Hassan, and Behzad to discuss mole sub-station and electrical issues.

MCM working on punch list items and Ahmed covering the work.

Tourd the job to look at the service platform and bikepath rrailing.

Spoke to Greg Allen regarding Penhaul cost breakdown. Greg said he will try one more time with Penhaul to request cost break down.

Called Saeed to discuss ducting the Fan per Bob Melvin direction. MCM and their sub say per the manufacturer if the fan is ducted, it voids the warrantte on it.

