



**Oakland Touchdown**

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 5:55 PM

**Daily Diary Report by Bid Item**

Contract No. 04-0120L4

Diary #: 253 Const Calendar Day 219 Date: 15-Apr-2010 Thursday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 20-May-10 Status: Approved

**Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day  If no, explain:

<p><b>Diary:</b></p> <p><b>Office work</b></p> <ul style="list-style-type: none"> <li>-Conducted the weekly scheduling meeting. See meeting minutes for detail.</li> <li>-Met with Amer and Jim Gallego to go over the scheduling issues for the Dumbarton Bridge . Jim had several questions regarding the sequencing of the repair work at the hinges. We agreed that we need to meet with the designers to get clarification. We will meet on 4/23/2010 in Sacramento.</li> <li>-Received an email from Kala Jajoor, HQ Accounts Receivables, stating the following: If the contractor has requested to release partial retention on this job, I need the following: Contractor's request to release retention. Letter from the RE approval to release partial retention with the amount of work remaining on the job. From the surety - 'consent to release partial retention with power of attorney and notarized all purpose California Acknowledgement form. Securities held is \$9,000,000.00, and we paid \$9,000,000.00 to the contractor on the retention. Once I get the above paperwork, we can only reduce the securities based on the amount of work remaining.</li> </ul>	<p>Dispute</p> <p><input type="checkbox"/></p>
---	--