



**Oakland Touchdown**

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 5:54 PM

**Daily Diary Report by Bid Item**

Contract No. 04-0120L4

Diary #: 262 Const Calendar Day 232 Date: 28-Apr-2010 Wednesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 20-May-10 Status: Approved

**Weather**

<b>Temperature</b>	<b>7 AM</b>	<b>12 PM</b>	<b>4PM</b>
<b>Precipitation</b>			<b>Condition</b> Rainy

Working Day  If no, explain:

<b>Diary:</b>	Dispute
<p><b>Office work</b></p> <ul style="list-style-type: none"> <li>-Met with MCM to go over pending issues, CCOs and EWBs. We will send MCM update punch list today.</li> <li>-Attended senior meeting. All deferred time CCOs will go to MCM and log gets updated.</li> <li>-Talked to Jim Gallego and he said that he would wrap up the Dumbarton schedule by next Thursday , May 6, 2010.</li> <li>-Received an email from Diana Lee of EBMUD who refereed me to Michael Pattenaude , (510) 287-0413), Risk Management Group to follow up on their claim against the State in regards to damage to their outfall pipe.</li> <li>-Received an email from Lynne Welch that she is now in the office and will follow up with my request to release retention.</li> </ul>	<input type="checkbox"/>