

JOB STAMP 04-0120M4 (04-0000022) 04-SF-80-1.6/2.7 San Francisco Oakland Bay Bridge Oakland Touchdown - Phase 2

REPORT NO.	960	to	DATE	April 25, 2012	M T W Th F S S
SHIFT HOUR	START	07:00	STOP	16:00	TEMPERATURE
WEATHER	Overcast				

1. Field – No work on site by FWI, MCM continues to off haul beams and other material from the jobsite.
2. ISD Meeting – (Ade, Deanna) – The Department’s contractor, Cadre Design, has a complete ISD model of the bent caps and hinge for the bridge. This model incorporated all of the lessons learned from the first OTD contract in addition to the Yerba Buena Island Transition Structures. The model did not incorporate information from the as-built high definition scan performed by the Culver Group. The point file will be provided to Cadre next Friday.
3. Asked Ade about the two end stressing that was being proposed by Mohan, AECOM, at the bent caps. Currently, the plans show one end stressing but a new CCO sheet has revised this to two end. Forwarded email from Mohan to Ade.
4. Temporary Bikepath – (Ade, Deanna) – brief discussion on the need to have the design finalized for fabrication and test fit-up on site. Since this work has not been formally presented to MCM, this work may be transferred to FWI.
5. Meeting on CCO billing issues for the Oakland Touchdown Detour contract. Will have Reza Shirazi assist in verifying staff who worked on site for this project versus the hotel billing charges.
6. Steve Margaris, OSD-OE, verified that there is no issue with the Special Provisions Piling section. What Construction interpreted as a duplicate specification was intentional to address steel and concrete pile driving system submittals.
7. Requested more detailed quantity takeoffs for the Structures RE Pending File. Hasan El-Natur, OSD, called and indicated that these request should go directly through AECOM rather than Structures OE.
8. Reviewed and commented upon the plate detail to be used to close off the gap between the existing bridge rail and curb and new K-Rail by E29-1.

SIGNATURE Gary Lai, Original Signed	TITLE Structures Representative
--	------------------------------------