

JOB STAMP

04-0120M4 (04-00000022)
04-SF-80-1.6/2.7
San Francisco Oakland Bay Bridge
Oakland Touchdown - Phase 2

REPORT NO.	983	to	984	DATE	May 18 to May 19, 2012	M T W Th F S S
SHIFT HOUR	START	07:00	STOP	16:00	TEMPERATURE	
WEATHER	Clear					

May 18, 2012

1. Preconstruction Meeting with Flatiron West Inc. –
 - a. Environmental branch put emphasis on migratory bird requirements.
2. Impromptu meeting between Cadre Design Group and CMC Rebar to discuss ISD work by the Department's forces. CMC interested in the proposal. Al Sanchez, Cadre, briefed all on the status of his work. They are pretty much complete with ISD drawings for the OTD II having incorporated lessons learned from the OTD I and YBITS contracts. Al noted that their rebar spacing are idealized and may require modification to them more uniform for field installation. CMC was interested in Al's work and seemed open to the proposed ISD change. CMC indicated that they will make a request for electronic copies of the design drawings.
3. Environmental – Sumudu, Lauren and Stefan requested a conceptual drawing of the proposed access trestle be developed to include layout, number of piles used, length and duration of use. They were directed by Tony Anziano to proceed with obtaining a permit ahead of any Contractor proposal.
4. Discussion on the RFI process –
 - a. Electrical RFIs go to Gabriel and Jaime with a cc to Maya Moore, PB
 - b. Electrical Submittals go directly to PB with a cc to Gabriel and Jaime
 - c. Plan/Spec changes, Mechanical and Architectural items go to Gabriel and Jaime
5. Discussion with Jal, Moffit & Nichol, regarding their response to RFI 08 – the expansion detail in the bikepath handrail already exists and therefore no change is actually required other than to change the physical joint location on the plans. Returned RFI with note that a CCO will be issued to cover the change.
6. Problem with Lotus Notes account today.
7. Processing submittals and RFIs. Precast wall submittal and RFIs sent to Branch 16 for review. Issues over design review responsibilities. Branch 16 Senior is attempting to replicate their role from Phase 1 which amounts to minimal support.

May 19, 2012

1. No Work on site by FWI

SIGNATURE

Gary Lai, Original Signed

TITLE

Structures Representative