

**JOB STAMP**  
**04-0120M4 (04-0000022)**  
**04-SF-80-1.6/2.7**  
**San Francisco Oakland Bay Bridge**  
**Oakland Touchdown - Phase 2**

REPORT NO.	988	to	DATE	May 23, 2012	M T <b>W</b> Th F S S
SHIFT HOUR	START	07:00	STOP	16:30	TEMPERATURE
WEATHER	Clear				

**May 23, 2012**

1. KC Liu called back regarding the high mast light pole submittal. Questioning the loading of the high mast lights with 8 luminaires. He checked with Theresa Gabriel and Stan Johnson of Headquarters and there are no issues.
2. Sent pile driveability study to FT&I. Touva Vang is the assigned Engineer for the review.
3. Existing EB deck has been determined to be higher and not lower than plan elevations. Will have staff double check.
4. Went inside the EB frame 1 box to investigate the extent of cracking at the diaphragm and deck. Found cracks in the end diaphragm and bottom side of deck at the two outer wing cells. Access to the middle cells not available at this time or difficult to access. Photos sent to Design for their comment and recommendations.



5. PB sent notice that it intends to change the embedded struts to 316L which may have a longer lead time than 306 or 316 stainless. Change is required as the galvanized struts used in the Skyway section and specified for this project show signs of corrosion.
6. Maged responded back to questions regarding the OTD trestle installation. All piles were initially set with a vibratory hammer and then driven with an impact hammer. After completion, the piles were fully extracted. No problems with pile installation at Bent 19AR.
7. Forwarded the latest revision set of bikepath handrail drawings to FWI to help expedite the shop drawing process.
8. Received RFI 19 requesting verification of the CMS foundation anchor bolt pattern. Assigned task to Jody and Dave to verify the existing field conditions.
9. Discussions with METS regarding the welded wire mesh to be used in the precast wall panels. They provided a copy of the report on the Southern California failures.

SIGNATURE Gary Lai, Original Signed	TITLE Structures Representative
--	------------------------------------