

JOB STAMP

04-0120M4 (04-0000022)
04-SF-80-1.6/2.7
San Francisco Oakland Bay Bridge
Oakland Touchdown - Phase 2

REPORT NO.	989	to	DATE	May 24, 2012	MTW Th FSS
SHIFT HOUR	START	07:00	STOP	16:30	TEMPERATURE
WEATHER	Clear				

May 24, 2012

1. Internal CCO Meeting – Need to look seismic joint installation specifications. There may be potential issues.
2. Contacted Samad Hamoud, Branch 16, and he is Ok with the use of welded reinforcing steel in lieu of the bar reinforcing steel in the precast walls. They will review the shop drawings.
3. Completed a conceptual trestle design/layout for the purposes of obtaining an environmental permit for construction.
4. Review of high mast submittal uncovered some base plate details that are inconsistent with the Standard Plans. Contacted KC Liu and his previous comments are rescinded. Valmont needs to revise the base plate and bolt arrangements to comply with the Standard Plans. Forwarded information onwards to Jeannie and Dudley who are handling this submittal.
5. FT&I recommends approval of the pile driveability study. Received notice from Saba Mohan that their input is required before a response is provided to FWI.
6. Revising bikepath drawing comments to Design based upon direction from the Program Director to remove the fin plate from the bottom of the lower handrail pipe.
7. Email note to FWI to provide semi-formal notification that the bikepath cross slope is being revised from 2% to 1.5%.
8. Received information on the existing CMS sign foundation anchor pattern. It was constructed using the correct Standard Plan detail and will be compatible with the future CMS sign pole.

SIGNATURE Gary Lai, Original Signed	TITLE Structures Representative
--	------------------------------------