

**JOB STAMP**  
**04-0120M4 (04-0000022)**  
**04-SF-80-1.6/2.7**  
**San Francisco Oakland Bay Bridge**  
**Oakland Touchdown - Phase 2**

REPORT NO.	25	to	DATE	June 29, 2012	M T W Th <b>F</b> S S
SHIFT HOUR	START	07:00	STOP	16:30	TEMPERATURE
WEATHER	Foggy - Clear				

1. Continuing to act in Stanley Ku's place at the Working Drawing Campus on the SAS project.
2. Courtney Cacace, Environmental, is requesting a falsework sheet be assembled for the BCDC. Plan needs to show the BCDC and MHW boundary lines around the falsework in PLAN view.
3. Bikepath Meeting – Whiteside, Stone, Abbas
  - a. FWI is tentatively set as the contractor responsible for constructing the temporary bikepath.
  - b. TYLin has stopped work on the design of the bikepath and will not proceed further until they receive feedback from the contractor.
  - c. Will forward package to FWI to digest before meeting to discuss.
4. Hi Mast – no schedule reason why the lights need to be installed within the Stage 1 of this contract.
5. Contacted KC Liu and he concurred with our comments on the High Mast shop drawings. The bolt circle needs to be revised. Camera pole needs many revisions.
6. CISS Pile submittal – the submittal package is attempting to substitute A572 material for the Class R type specified by contract. If this is accepted, the Department will need to verify MTR traceability and if the manufacturer has met the welding requirements necessary for Class R requirements.
7. Contacted Mohan Char to have sheet RSP-P10 added to the contract plan set since the revised approach slab sheet makes reference to this drawing.
8. Working on draft letters for CCO plan sheet changes to various structures items.

SIGNATURE <b>Gary Lai, Original Signed</b>	TITLE Structures Representative
---	------------------------------------