

STATE OF CALIFORNIA DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S REPORT**

**04-1F7704**  
**04A4008 Director's Order**  
**SFOBB Toll Plaza**  
**Ponding Repair**

**04-0120S4**  
**04-SF-80-12.7/13.2**  
**San Francisco Oakland Bay Bridge**  
**OTDD on YBITS1**

**04-0120M4**  
**04-Ala-80-1.6/2.7**  
**San Francisco Oakland Bay Bridge**  
**Oakland Touchdown – Phase II**

REPORT NO.	53	DATE	July 27, 2012	M T W Th <input checked="" type="checkbox"/> Sa S
SHIFT HOUR	Start: Var Stop: Var			
WEATHER	Weather clear and sunny	LOCATION	345 Burma Rd, Oakland	

**04-0120M4 OTD2**

today's work

- Concrete pour of Abutment 23 footing. Dave McClary inspected Pump truck exited via Burma – Dudley spotted.
- AC placed for W/B egress (CCO 23) – by MCK- Kingston inspected
- Electric box in W/B egress raised subsequent to paving – by Roadway Elec – Dudley inspected

Postponed Work

- Driving FW piles in Bay postponed as electrical arcing occurred at Bigge crane– per Thanh and Ernie, crane rep on site confirmed crane is properly grounded. PPE – gloves required as instructed by FWI VP on site Frank Daamas.

Tonight's planned work

- Complete W/B egress - stripping and realigning rail– Kingston inspecting – Chetan lane closure

SWPPP Items

Material with AC grindings on temporary access road will be removed on Monday by FWI – Roya spoke with Matt Harris

Jobsite clear by 4:30pm. Roadway Electric, Concrete pumper, Dudley and myself.

Meetings:

Outstanding payments due for work of 2012 President's Day Weekend Closure of SFOBB W/B- met with Byron and Kingston

- Ponding Repair Director's Order (**04A4008/04-1F7704**). MCM Prime Chrisp ewb No. 5R ok, Bay Cities ewbs No.s 124 and 126 have corrections needed – emailed to sub on 7/9/12, spoke and emailed to Catherine LaChapelle – she will work with Byron to expedite resolving
- Repair of Lane 1 and Lane 2. **04-0120S4** Chrisp ewb No. 6 and Bay Cities No. 136 Need to resolve payment mechanism and mark ups. Bay Cities corrections needed – emd to Catherin LaChapelle to resolve with Byron .

First meeting with reps from all contracts on new eastspan of SFOBB and design to discuss coordinating contract and added work to get to 2013 traffic switch and during traffic switch. Invite by Bill Howe. Mike Stone prepared list of known items to date.

- To do: include Ken's list of items in spreadsheet, trouble shoot OTD2 contract work of constructing barrier with electrical in it during closure weekend, determine which prime to perform addnl weekend work such as construction of temp bike path and addnl demo.

Meet biweekly. Invite by Bill Howe. Mike Stone owner of list of known items to date.

SIGNATURE

Jeannie Balderramos, Original Signed

TITLE

Resident Engineer 04-0120M4