

JOB STAMP

04-0120M4 (04-0000022)
04-SF-80-1.6/2.7
San Francisco Oakland Bay Bridge
Oakland Touchdown - Phase 2

REPORT NO.	79	to	DATE	August 22, 2012	M T W Th F S S
SHIFT HOUR	START	07:00	STOP	16:00	TEMPERATURE
WEATHER	Foggy - Clear				

1. Email from Trevor regarding the Structure Backfill source. They are planning on using recycled material from Urban Recyclers. District Staff visited the facility to obtain a sample for testing by the Richmond lab. Late message from Trevor indicating that they will be importing clean fill material from the High Street project for use as structure backfill.
2. Exchanged information between SDI and Cadre to resolve prestress path. Minor adjustment required. Todd, AECOM, provided approval with notations for the prestress shop drawings.
3. Review lost deck falsework.
4. Call from ACC requesting a meeting to discuss costs with FWI.
5. Called the Cleveland Wrecking Company to arrange for a meeting between them, MCM and AECOM to go over initial planning and equipment.

SIGNATURE Gary Lai, Original Signed	TITLE Structures Representative
--	------------------------------------