

JOB STAMP
04-0120M4 (04-0000022)
04-SF-80-1.6/2.7
San Francisco Oakland Bay Bridge
Oakland Touchdown - Phase 2

REPORT NO.	94	To	DATE	September 06, 2012	M T W Th F S S
SHIFT HOUR	START	07:00	STOP	16:30	TEMPERATURE
WEATHER	Overcast				

1. ISD Meeting – Jay Ferguson, CMC, David Oto, Al Sanchez, Todd Dudley
 - a. Status of items – Drainage system – AECOM has provided their comments so work is ongoing. Sewer system – pressurized line work is ongoing.
 - b. Pier E21R will be ready first thing tomorrow. Hinge FE ready today. Pier E22R is still in progress.
 - c. Longitudinal reinforcing steel can be spliced within the limits of the bent cap for the continuous bars. No splice limit is within 12m from the face of the bent caps.
 - d. Drains – Al emailed drawings this morning for review. They were detailed to clear but will need to move some access openings.
 - e. Al will revise the penetration drawings after completion of Pier 20R. This will incorporate the drainage, sere and electrical items. Anticipate completion by the end of next week.
2. Field – Removal of sign structure not complete – weight may have been underestimated. Continue falsework erection and work on the trestle at Bents 6-8.
3. Environmental – sound levels were exceeded during yesterday's operations. Will continue monitoring efforts.
4. Pile driving for today was denied due to a schedule conflict. Monitors were not scheduled as FWI had previously informed all that no pile driving was to commence until Friday.

SIGNATURE Gary Lai, Original Signed	TITLE Structures Representative
---	------------------------------------