

DEPARTMENT OF TRANSPORTATION - District 4 Toll Bridge Program

333 Burma Rd.
Oakland, CA 94607
(510) 286-0538, (510) 286-0550 fax



Kiewit-FCI-Manson, JV
220 Burma Rd.
Oakland, CA 94607

Attn: Mr. Christopher Villa
Deputy Project Director

January 3, 2005

Contract No. 04-0120E4
04-SF-80-13.4, 13.8
SAS T1 & E2 Foundations
SFOBB-ESSSP

Letter No. 05.003.01-000407

Subject: Response to KFM Transmittal No. 59 R01 (NOPC #1 - Supplemental Information for UT Examination of PJP Welds)

Dear Christopher,

The Department has reviewed Kiewit-FCI-Manson (KFM) Transmittal No. 59 Revision No. 01, NOPC #1 - Supplemental Information for UT Examination of PJP Welds, dated December 8, 2004. This supplemental information does not meet the requirements of Section 9-1.04, "Notice of Potential Claim" of the Standard Specifications, which requires, in part, the following:

- C. The estimated cost of the potential claim, including an itemized breakdown of individual costs and how the estimate was determined.
- D. A time impact analysis of the project schedule that illustrates the effect on the scheduled completion date due to schedule changes or disruptions where a request for adjustment of contract time is made.

An evaluation of KFM's claim is not possible without the required information. There have been no demonstrated cost or time impacts to date resulting from this issue.

If you have any questions or require additional information, please contact this office.

Letter No. 05.003.01-000407
Kiewit-FCI-Manson
Page 2 of 2

Sincerely,

<<< ORIGINAL SIGNED >>>

Pedro J. Sanchez
Resident Engineer

cc: R. Morrow
P. Sanchez
N. Locke
M. Vilcheck
R. Hartley

file: 05.003.01, 09.003, 62.001.01