

FOR STATE USE ONLY	
Received By	DATE
(For resident engineer)	

TO Pedro Sanchez <small>(resident engineer)</small>	CONTRACT NUMBER 04-0120E4	DATE January 28, 2008	IDENTIFICATION NUMBER 09-011408
---	------------------------------	--------------------------	------------------------------------

This is a Supplemental Notice of Potential Claim for additional compensation submitted as required under the provisions of Section 9-1.04, "Notice of Potential Claim," of the Standard Specifications. The act of the engineer, or his/her failure to act, or the event, thing, occurrence, or other cause giving rise to the potential claim occurred on: DATE

January 14, 2008

The particular nature and circumstances of this potential claim are described in detail as follows

See attached "NOPC 09-011408 -- Supplementary Notice of Potential Claim"

(attach additional sheets as needed)

The basis of this potential claim including all relevant contract provisions are listed as follows:

See attached "NOPC 09-011408 -- Supplementary Notice of Potential Claim"

(attach additional sheets as needed)

The estimated dollar cost of the potential claim including a description of how the estimate was derived and an itemized breakdown of individual costs are attached hereto.


See attached "NOPC 09-011408 -- Supplementary Notice of Potential Claim"

(attach sheets as required)

A time impact analysis of the disputed disruption has been performed and is attached hereto. The affect on the scheduled project completion date is as follows:

See attached "NOPC 09-011408 -- Supplementary Notice of Potential Claim"

The undersigned originator (Contractor or Subcontractor as appropriate) certifies that the above statements and attached documents are made in full cognizance of the California False Claims Act, Government Code sections 12650-12655. The undersigned further understands and agrees that this potential claim to be further considered, unless resolved, must fully conform to the requirements in Section 9-1.04 of the Standard Specifications and must be restated as a claim in the Contractors written statement of claims in conformance with Section 9-1.07B of the Standard Specifications.

Kiewit/FCI/Manson Adv
 SUBCONTRACTOR or CONTRACTOR
 (Circle One)

 (Authorized Representative)

For a subcontractor potential claim

This notice of potential claim is acknowledged, certified and forwarded by

 PRIME CONTRACTOR

 (Authorized Representative)

007893 JAN 29 08

RECEIVED

RECEIVED

NOPC 09-011408 -- Supplementary Notice of Potential Claim

007893 JAN 29 8

A. Nature and Circumstances of Dispute

Kiewit/FCI/Manson AJV ("KFM") has performed work in accordance with issued but un-approved Contract Change Order No. 70 ("CCO 70") This change order was not approved by the Engineer as of January 14, 2008, the date of this NOPC, and this change order is still not approved by the Engineer.

CCO 70 directs the Contractor to take concrete cores, perform tests, and related work on the Pier E2 footing at the Engineer's direction. This change order was issued as extra work to be paid at force account. CCO 70 covering this work was presented by the State to KFM for signature. This change order was executed by KFM on December 14, 2007 and returned to the State by transmittal that day. KFM has performed the work directed by the Engineer.

KFM requests the Engineer's approval of CCO 70 and immediate compensation for this work in accordance with the Contract Change Order as executed by KFM.

B. Contract Basis of Claim

Imminent completion of all contract work by KFM and Contract Acceptance by the Department without approval of this signed change order gives rise to this NOPC at this time.

Contract Change Order No. 70 is a change under the contract consistent with Standard Specification 4-1.03, "Changes". CCO 70 adds work that could not have been reasonably contemplated by the Contractor. The change order addresses additional compensation to the Contractor for the changed work.

As allowed by 4-1.03A, "Procedure and Protest", the change order for this work was presented by the Engineer to the Contractor for consideration prior to approval. KFM signified its acceptance of the terms and conditions of the proposed contract change order by executing and returning it to the State.

KFM returned the CCO on December 14, 2007 for approval by the Engineer but it has not been approved and transmitted back to KFM. As stated in Standard Specification 4-1.03, second paragraph, "A contract change order will not become effective until approved by the Engineer." Accordingly, the subject work of CCO 70 continues to not be incorporated into the contract.

Following return of CCO 70 to the State, Contract Work on the project continued towards January 18, 2008 and approached completion and Contract Acceptance without this change order becoming effective and incorporated into the contract.

Amended Standard Specification 9-1.07B, "Final Payment and Claims", fifth paragraph, notes that claims made in response to the Proposed Final Estimate following Contract Acceptance will not be considered if the Contractor did not first comply with applicable notice or protest requirements of the contract including 9-1.04 "Notice of Potential Claim".

As CCO 70 was not effective as of January 14, 2008, and could not be reasonably anticipated to be approved and effective by KFM's anticipated completion date of January 18, 2008, KFM has made this Notice of Potential Claim to allow claims for this work in accordance with Amended Standard Specification 9-1.07B, "Final Payment and Claims".

C. Cost Estimate

KFM has signified its acceptance of the terms and conditions of CCO 70, including cost, by its execution on December 14, 2007. KFM does not expect the total amount payable for work directed under this change order to exceed \$15,000.00.

D. Time Impact Analysis

KFM has signified its acceptance of the terms and conditions of CCO 70 by its execution on December 14, 2007. KFM does not propose a change to the contract time of performance as a result of CCO 70.

RECEIVED

007893 JAN 29 2008