

DEPARTMENT OF TRANSPORTATION - District 4 Toll Bridge Program

345 Burma Rd.
Oakland, CA 94607
(510) 286-0352, (510) 622-5165 fax



MCM CONSTRUCTION, INC.
6413 32ND STREET
NORTH HIGHLANDS, CA 95660

November 16, 2009

Contract No. 04-0120L4
04-Ala-80-1.6/2.7
Oakland Touchdown
SFOBB-ESSSP

Attn: Mr. Greg Allen
Project Manager

Letter No. 05.03.01-001720

Subject: Response to Disputed WSWDs Report No. 110, 111, 112, and 113
MCM-LTR-000546

Dear Mr. Allen,

The Controlling Operation shown on the WSWDs were determined using the data provided on MCM's own progress schedules. If you feel that the data shown on the progress schedules is incorrect, please schedule a meeting with my office so that we can jointly develop the corrections needed to ensure the progress schedule is correct.

In addition, if MCM believes the WSWD are incorrect due to outstanding CCO's with deferred time, then schedule a meeting with my office so that Time Impact Analysis schedules can be created to resolve these CCO's. We are always ready to work with you to jointly develop the schedule TIA's to determine if time is warranted on the CCO's.

Please schedule a meeting with us to resolve these issues; otherwise, the Department will continue to use MCM's progress schedules to determine the Controlling Operation for the WSWD Reports.

Sincerely,

A handwritten signature in blue ink, appearing to read "Ben Ghafghazi".

Ben Ghafghazi
Resident Engineer

file: 05.03.01
27.01, 62.00